

DEVELOPMENT SCHEMES.

i) On going Schemes

There are in all 31 development schemes of Sindh Prisons out of which 13 are on-going and 18 are new schemes. The funds for the development schemes are allocated by the provincial government and the same are placed at the disposal of Works & Services Department for execution of works.

The progress of on-going and new development schemes up-to June 2014 is as under.

S. #	Name of the scheme	Location	Estimated Cost.	Expenditure up-to June -13	Financial Progress 2013-2014			Cumulative Progress of works.
					Allocation	Release	Expenditure	
1	Construction of condemned cell (64 Nos) at Central Prison Karachi.	Karachi	15.1820	9.981	0.00	0.00	0.00	66%
2	Constt. of District Jail Mirpurkhas for 500 Prisoners.	M/Khas	499.4725	370.593	115.00	115.00	115.00	97%
3	Construction of 04 Additional Barracks at C.P Larkana.	Larkana	26.4980	24.748	0.00	0.00	0.00	93%
4	Constt. of Distt. Jail Thatta for 250 Prisoners.	Thatta	189.9360	120.636	20.00	20.00	20.00	74%
5	Construction of D.I.G office at Karachi.	Karachi	12.875	5.469	0.00	0.00	0.00	42%
6	Constt. of new Barrack (10 Nos each 100 prisoners capacity) at D.P. Malir Karachi.	Karachi	202.534	198.177	4.357	3.268	3.268	99%
7	Repair/ Renovation of barracks, hospital, kitchen Block & Constt. of new shed Bathroom in each Barracks at C.P-I Sukkur.	Sukkur	49.153	40.000	9.153	6.865	6.765	95%
8	Renovation of Central Jail Khairpur.	Khairpur	73.310	64.156	10.000	7.5000	7.5000	98%
9	Const. of new Dist Prison S.B.Abad for 250 prisoners.	S.B. Abad	287.194	150.000	50.000	37.500	37.500	65%
10	Construction of Bakhshi Khan in the premises of city Court Karachi.	Karachi	40.789	20.154	20.000	0.00	0.00	49%
11	Extension of D.P. Malir Karachi for 1000 prisoners including raising and strengthening of existing main compound wall.	Karachi	359.919	140.000	90.00	67.500	67.500	58%
12	Construction of Judicial Lockup in all over Sindh.	Sindh	53.827	25.000	28.827	21.620	21.620	87%
	TOTAL		1810.6900	1168.914	347.337	279.253	279.253	

ii) **Rehabilitation / Renovation of Jails in Sindh**
(Rs.1048.268 million)

The Government of Sindh has approved scheme titled "Rehabilitation / Renovation of Jails in Sindh" at the cost of Rs.1048.268 million in the year 2011-2012. Under this scheme repair/renovation of prison buildings of 20 prisons in Sindh is to be carried out. The prison-wise progress of works so carried out up-to June 2014 along with allocation and utilization of funds for each prisons is as under.

S.#	Name of scheme	Cost Estimate	Expenditure up-to June 2013	Financial Progress 2013-2014			Cumulative progress of works
				Allocation	Release	Expenditure	
	Rehabilitation / Renovation of Jails in Sindh.	1048.268	300.00	300.00	292.00	285.526	
1	Central Prison Karachi	130.7800	17.4794	14.000	9.742	9.742	21%
2	Central Prison Hyderabad	417.8100	104.989	118.182	118.180	118.180	53%
3	Central Prison Sukkur	23.4800	8.000	17.7500	17.7500	17.7500	110%
4	Central Prison Khairpur	43.2850	7.500	14.000	14.000	14.000	50%
5	Central Prison Larkana	28.6180	15.000	3.5000	3.5000	3.5000	65%
6	District Prison Malir Karachi	62.631	26.9786	17.000	17.558	17.558	71%
7	District Prison Sukkur	29.4840	9.055	9.5000	9.5000	9.5000	63%
8	8.Spl Prison Nara Hyderabad.	35.2490	17.139	18.0608	18.0608	18.0608	100%
9	9.District Prison Sanghar	20.7390	13.999	6.700	4.400	4.400	89%
10	District Prison Dadu.	35.7620	16.580	17.9449	17.9449	17.9449	97%
11	District Prison Badin	32.6520	9.500	15.1500	15.1500	15.1500	75%
12	District Prison Mirpurkhas.	5.2426	---	5.950	5.947	5.947	113%
13	District Prison Nawabshah.	3.837	3.837	0.00	0.00	0.00	100%
14	District Prison Shikarpur.	30.5800	4.000	13.5000	13.5000	13.5000	57%
15	District Prison Jacobabad.	42.5260	15.000	6.5000	6.5000	6.5000	51%
16	Y.O.I.School Karachi	3.1080	2.8100	0.00	0.00	0.00	90%
17	Y.O.I.School Hyderabad	10.1570	4.3000	5.7123	5.7123	5.7123	99%
18	Spl. Prison Women Karachi.	1.8760	1.7320	0.00	0.00	0.00	92%
19	Spl Prison Women Hyderabad.	10.093	10.0538	0.5500	0.5500	0.5500	105%
20	Spl. Prison Women Larkana.	15.2290	7.000	8.000	7.5310	7.5310	95%

iii) **New ADP Schemes (2013-2014)**

S.#	Name of scheme	Cost estimate	Financial Progress 2013-2014			Cumulative Progress of works
			Allocation	Release	Expenditure	
Non-Residential						
1	Construction of covered passage for prisoners from CP-II to District & Session Court Sukkur.	7.401	7.401	3.0000	3.0000	41%
2	Construction of Special Courts 3 Nos @ Central Prison Karachi.	36.198	15.0000	0.750	0.750	2%
3	Conversions of Barracks into ward @ JPMC Karachi.	17.040	17.040	0.00	0.00	0%
4	Construction of new District Jail Kandhkot for 250 prisoners District Kashmore @ Kandhkot.	488.320	50.00	0.00	0.00	Scheme is yet to be approved by P&D.
5	Construction of rooms for keeping the spouses with convicted prisoners at the Sindh C.P Karachi, C.P Hyderabad, C.P Larkana, C.P-I & II Sukkur, CP Khairpur, D.P Malir Karachi.	139.143	30.00	0.00	0.00	-do-
6	Construction of filter plant at District Jail Shaheed Benazirabad Nawabshah (President Directives)	11.300	11.300	0.00	0.00	-do-
7	Construction of R.C.C Wall/Barbed Wire around Central Prison, Karachi.	53.150	53.130	0.00	0.00	-do-
8	Construction of Boundary Wall around C.P Larkana	381.308	10.00	0.00	0.00	-do-
9	Construction of boundary wall around Spl. Prison Nara Hyderabad.	189.082	10.00	0.00	0.00	-do-
10	Construction of boundary wall around District Prison Sanghar	211.851	10.00	0.00	0.00	-do-
11	Construction of boundary wall around District Prison Badin	61.119	10.00	0.00	0.00	0%
12	Constt: of boundary wall around Distt. Prison Shikarpur	157.484	10.00	0.00	0.00	Scheme is yet to be approved by P&D.
Total Non-Residential (12/12)		1753.396	233.871	3.75	3.75	
Residential Schemes						
1	Construction of 100 flats for staff of Central Prison Hyderabad.	323.868	40.00	0.00	0.00	Scheme is yet to be approved by P&D.
2	Construction of 100 flats for staff of Central Prison Karachi	355.040	40.00	0.00	0.00	-do-
3	Construction of 100 Quarters of Category-IV for staff of Central Prison Sukkur	467.641	50.00	0.00	0.00	-do-
4	Construction of 50 Quarters of Category-IV for staff of Central Prison Khairpur.	279.235	30.00	0.00	0.00	-do-
Total Residential schemes (4/4)		1425.784	160.00	0.00	0.00	
Total New Schemes (16/16)		3179.18	393.871	3.75	3.75	

iv) **Outside ADP Schemes (2 SCHEMES)**

S.#	Name of scheme	Cost estimate	Financial Progress 2013-2014			Cumulative Progress of works
			Allocation	Release	Expenditure	
	Non-Residential					
1	Improvement /Strengthening of security of various Prisons of Sindh Province	1497.667	50.000	50.000	50.00	3%
2	Providing and fixing Precast Reinforced Cement Concrete Wall & Barrier Block at Central Jail Karachi.	50.000	50.000	50.000	50.00	100%
	Total outside ADP (2/2)	1547.667	50.000	50.000	100.000	

v) **Information Technology (Jail)**

S.#	Name of scheme	Cost estimate	Financial Progress 2013-2014			Cumulative Progress of works
			Allocation	Release	Expenditure	
1	Installation of Mobile Jammers in various Prisons of Sindh Province.	88.072	88.072	88.072	26.000	30%
2	Improvement in Security System by Installing CCTV System at Central Jail Karachi, Juvenile Jail Karachi, Women Jail Karachi, District Prison Sukkur & Khairpur.	195.000	195.00	0.00	0.00	Scheme is yet to be approved by P&D
	Total Info Tech (Jail)	283.072	283.072	88.072	26.000	

vi) **New Proposals (2014-2015)**

S.#	Name of scheme	Cost estimate
1	Construction of High Security Prison in Sindh	1000.000
2	Up-gradation of Sindh Prisons Staff Training Institute @ Nara Hyderabad.	736.000
3	Improvement In Security System By Installing CC Tv System At District Prisons Nara Hyderabad, Sukkur, Badin, Mirpurkhas, Sanghar, Shaheed Benazirabad, Naushahero Feroze, Dadu, Ghotki, Shiakrpur And Jacobabad	204.000
4	Construction of District Prison East Karachi for 800 prisoners.	800.000
5	Construction of District Prison West Karachi for 800 prisoners.	800.000
6	Construction of District Prison Central Karachi for 800 prisoners.	800.000
7	Construction of District Prison Umerkot for 300 prisoners.	500.000
8	Construction of District Prison Kamber Shahdadkot @ Shahdadkot for 300 prisoners.	500.000
9	Construction of District Prison Mithi for 300 prisoners.	500.000
10	Construction of Boundary Wall around Central Prison Khairpur.	100.00
11	Construction of Residential Accommodation for Prison Officers / Officials at District Prison Sukkur, District Prison Sanghar and Special Prison for Women Larkana.	100.00
	Total New proposals 2014-2015 (11/11)	6040.000

vii) Funds Allocated Under Regular M&R (2013-14)

The funds Rs.11.785 million for Prison buildings and Rs.3.965 million for residential buildings were allocated during the year 2013-14 for maintenance and repair works but the same were not released by the Finance Department.

viii) Residential Buildings

The Sindh Prisons Department is facing acute shortage of residential accommodation. Most of the available residential accommodation at many prisons in Sindh is very old and in deplorable condition, resultantly prison officers/officials are residing outside prison premises which is against the rules and risky for them from security point of view due to prevailing terrorism and threats.

The office/prison-wise detail of staff and available residential accommodation is as under.

S.#	Name of office / prison	Total sanctioned strength of staff	Officers/officials Residence available	Deficiency
1.	Prisons Inspectorate General Sindh.	131	11	120
2.	D.I.G Prisons Karachi.	27	--	27
3.	D.I.G Prisons Sukkur	26	--	26
4.	D.I.G Prisons Hyderabad	26	--	26
5.	Central Prison Karachi.	468	134	334
6.	District Prison Malir Karachi.	224	39	185
7.	Y.O.I.School Karachi.	148	09	139
8.	Women Karachi.	42	--	42
9.	Central Prison Hyderabad	538	107	431
10.	Spl. Prison Nara Hyderabad.	135	28	107
11.	District Prison Mirpurkhas.	72	11	61
12.	District Prison Badin	166	25	141
13.	District Prison Sanghar	161	--	161
14.	District Prison S.B.Abad	75	27	48
15.	District Prison Dadu.	194	27	167
16.	Y.O.I.School Hyderabad	135	--	135
17.	Women Hyderabad.	58	04	54
18.	Central Prison Sukkur	420	204	216
19.	Central Prison Khairpur.	257	28	229
20.	Central Prison Larkana.	292	54	238
21.	District Prison Sukkur	148	37	111
22.	District Prison Jacobabad.	111	23	88
23.	District Prison Shikarpur.	227	61	166
24.	District Prison N Feroze.	153	11	142
25.	District Prison Ghotki.	153	75	78
26.	Women Jail Larkana.	66	13	53
27.	Open Jail Badin	44	--	44
27.	Sindh Prisons Staff Training Institute @ Nara Hyderabad	84	22	62
	Total	4581	950	3631

x) Prison Lands.

Sr.#	Name of Prison	Total land	Land under encroachment / litigation	Remarks
1.	Central Prison Karachi	62.16 acres	-	--
2	Women Prison Karachi	-	-	Women Prison Karachi and Y.O.I.School Karachi are situated within the premises of Central Prison Karachi.
3	Y.O.I.School Karachi.			
4	Central Prison Hyderabad	93.28 acres	9 acres	The encroachment has been got removed and the encroacher M/S Hyderabad Municipal Administration has filed F.C Suit in the Court of Senior Judge Hyderabad.
5	Women Jail Hyderabad	-	-	Women Prison Hyderabad and Y.O.I.School Hyderabad are situated within the premises of Central Prison Hyderabad.
6	Y.O.I.School Hyderabad			
7	Spl. Prison Nara Hyderabad.	69.21	1.25	The encroachment has been got removed and the encroacher M/S Khalid Kazmi has filed Petition before Hon'able High Court of Sindh at Hyderabad.
8	Central Prison Sukkur	101 acres	Six old bungalows and plot	Some prisons staff has encroached upon six old bungalows and surrounding plots of Central Prison Sukkur. Two officials namely Niaz Ahmed Channa Assistant/Head Clerk and Zafar Iqbal Qureshi Senior Clerk were dismissed from service by the D.I.G Prisons Sukkur Region on account of illegal encroachment on government property. However, on appeal both were re-instated in service by the then acting Inspector General of Prisons. The occupants have filed C.P No.752/2015 before the Hon'ble High Court of Sindh Sukkur and F.C Suit No.31/2013 which is pending before 2nd Senior Civil Judge Sukkur.
9	Central Prison Khairpur	48.00 acres	14.11 acres	The Civil Court has passed Judgment in favour of Prisons Department. The Civil Revision No.54/2006 has also been dismissed by the Hon'ble High Court of Sindh Sukkur. The Revenue authority has been requested for demarcation of prison land but the same is still awaited.
10	Central Prison	71.33	0.26 acres	The F.C Suit filed by M/S Iqbal

	Larkana			Ahmed Magsi has been dismissed by 1st Senior Judge Larkana and now he has filed Review in the Hon'ble High Court of Sindh Larkana.
11	District Prison Sukkur	15.57		-
12	Open Prison Badin	2008 acres	304 acres	The land is in physical possession of the Prisons Department. F.C Suit filed by the private persons is pending in the Court of Senior Civil Judge, Badin.
13	New District Prison Mirpurkhas for 500 prisoners (under construction)	25.8 acres	18.02	The government land 18.02 acres (Lorhey Heith Khata) is in possession of Prisons Department since 1964 but the same has not been transferred / allotted to Sindh Prisons Department by the government despite repeated requests from this Inspectorate.
14	District Prison Mirpurkhas	2.00 acre		-
15	District Prison Badin	27.12		-
16	District Prison Sanghar	87.29 acre		-
17	District Prison Shaheed Benazirabad.	4.4 acre		-
18	District Prison S.B.Abad under construction)	30.00 acres		-
19	District Prison Dadu	26.31 acre		-
20	Y.O.I.School Dadu	0.5 acres		-
21	District Prison Jacobabad	75.07 acre		-
22	District Prison Shikarpur	41.01 acre		-
23	District Prison Ghotki	52.27 acre		-
24	District Prison N.Feroze	26.14 acre		-
25	Women Jail Larkana	7.00 acre		-
26	District Prison Thatta (under construction)	50.00 acre		-
Total Prison Land		3048.464 acres	358.62 acres	